

TEST REPORT OF BRICK

| | | | |
|----------------------------------|-----------------------------------|-------------------------------|------------------|
| Report No. : | AMT-BR-25-26/GB-6 | Report Date : | 17-07-2025 |
| Name of Agency | : WIDEANGLE SANITARY WARES | | |
| Report Submitted to | : WIDEANGLE SANITARY WARES | | |
| Name of Client | : WIDEANGLE SANITARY WARES | | |
| Name of Work | : - | | |
| Reference letter | : - | | |
| Type of Sample & Qty. | : Bricks & 25 nos. | Size Of Bricks (mm) | : 225 x 75 x 110 |
| Sample Collected by | : Client | Type Of Bricks | : Non-modular |
| Condition of Sample | : Good | Samle Description | : 3 hole brick |
| Discipline & Group | : Mechanical & Building Materials | Date of Receipt | : 09-07-2025 |
| Test Method | : IS 3495, IS 1077 | Date of Test Starting | : 10-07-2025 |
| Location of Test | : In Laboratory | Date of Test Completed | : 17-07-2025 |


TEST RESULTS


| 1. Compressive Strength Test | | | | | As per IS 3495 (Part - 1) | | |
|---|-----------|---------------|------------|-------------|---------------------------------------|----------------|-------------------------------------|
| Sr. No. | Sample ID | Size of Brick | | | Cross Section Area (mm ²) | Max. Load (kN) | Comp. Strength (N/mm ²) |
| | | Length (mm) | Width (mm) | Height (mm) | | | |
| 1 | CS-1 | 225 | 75 | 110 | 16875 | 151.5 | 8.98 |
| 2 | CS-2 | 225 | 75 | 110 | 16875 | 120.8 | 7.16 |
| 3 | CS-3 | 225 | 75 | 110 | 16875 | 121.7 | 7.21 |
| 4 | CS-4 | 225 | 75 | 110 | 16875 | 120.6 | 7.15 |
| 5 | CS-5 | 225 | 75 | 110 | 16875 | 94.4 | 5.59 |
| Average Comp. Strength (N/mm ²) | | | | | | | 7.22 |
| Compressive Strength Shall not be less than 3.5 N/mm ² as pe IS 1077 | | | | | | | |

| 2. Dimension Test | | | | As per IS 1077 |
|---------------------------|-----------|--------------|--------------|----------------|
| Sr. No. | Sample ID | Length (mm) | Width (mm) | Thickness (mm) |
| 1 | Brick | 4595 | 2190 | 1486 |
| Requiremnt as per IS 1077 | | 4600 ± 80 mm | 2200 ± 40 mm | 1400 ± 40 mm |

Terms & Conditions:

1. Test results related to sample sent by the agency or customer only & information provided by customer.
2. Results/Reports are issued with specific understanding that Absolute Mat Test LLP will not is any case be involved in action following the information of test result.
3. Results/Reports are not supposed to be used for publicity.
4. Test report shall not be reproduced except in full without written approval of Absolute Mat Test LLP.
5. Results are varied due to technical limitations, hence co-relation with the technical finding is to be made.
6. Subject to Rajkot Jurisdiction.


Tested By



Authorized Signatory

F-CER-BR-01

*** End Of Report ***

ABSOLUTE MAT TEST LLP

TEST REPORT OF BRICK


| | | | | | |
|----------------------------------|-----------------------------------|--|-------------------------------|------------------|--|
| Report No. : | AMT-BR-25-26/GB-6 | | Report Date : | 17-07-2025 | |
| Name of Agency | : WIDEANGLE SANITARY WARES | | | | |
| Report Submitted to | : WIDEANGLE SANITARY WARES | | | | |
| Name of Client | : WIDEANGLE SANITARY WARES | | | | |
| Name of Work | : - | | | | |
| Reference letter | : - | | | | |
| Type of Sample & Qty. | : Bricks & 25 nos. | | Size Of Bricks (mm) | : 225 x 75 x 110 | |
| Sample Collected by | : Client | | Type Of Bricks | : Non-modular | |
| Condition of Sample | : Good | | Samle Description | : 3 hole brick | |
| Discipline & Group | : Mechanical & Building Materials | | Date of Receipt | : 09-07-2025 | |
| Test Method | : IS 3495, IS 1077 | | Date of Test Starting | : 10-07-2025 | |
| Location of Test | : In Laboratory | | Date of Test Completed | : 17-07-2025 | |

TEST RESULTS

| 3. Water Absorption | | | | | 4. Efflorescence | |
|---|-----------|-----------------|----------------------|----------------------|--|---------------|
| As per IS 3495 (Part - 2) | | | | | As per IS 3495 (Part - 3) | |
| Sr. No. | Sample ID | Wet Weight (gm) | Oven Dry Weight (gm) | Water Absorption (%) | Sample ID | Efflorescence |
| 1 | WA-1 | 3.02 | 2.539 | 18.94 | EF-1 | NIL |
| 2 | WA-2 | 3.031 | 2.559 | 18.44 | EF-2 | NIL |
| 3 | WA-3 | 2.976 | 2.493 | 19.37 | EF-3 | NIL |
| 4 | WA-4 | 2.96 | 2.468 | 19.94 | EF-4 | NIL |
| 5 | WA-5 | 3.09 | 2.625 | 17.71 | EF-5 | NIL |
| Average Water Absorption (%) | | | | 18.88 | NIL/SLIGHT/MODERATE/HEAVY/SERIOUS | |
| Water Absorption Shall not be more than 20 % as pe IS 1077 | | | | | as per IS 1077 | |

Terms & Conditions:

1. Test results related to sample sent by the agency or customer only & information provided by customer.
2. Results/Reports are issued with specific understanding that Absolute Mat Test LLP will not is any case be involved in action following the information of test result.
3. Results/Reports are not supposed to be used for publicity.
4. Test report shall not be reproduced except in full without written approval of Absolute Mat Test LLP.
5. Results are varied due to technical limitations, hence co-relation with the technical finding is to be made.
6. Subject to Rajkot Jurisdiction.

Tested By 



*** End Of Report ***



Authorized Signatory 

F-CER-BR-01

ABSOLUTE MAT TEST LLP

TEST REPORT OF BRICK

| | | | |
|--------------------------------|-----------------------------------|--------------------------|-----------------|
| Report No. : AMT-BR-25-26/GB-6 | | Report Date : 17-07-2025 | |
| Name of Agency | : WIDEANGLE SANITARY WARES | | |
| Report Submitted to | : WIDEANGLE SANITARY WARES | | |
| Name of Client | : WIDEANGLE SANITARY WARES | | |
| Name of Work | : - | | |
| Reference letter | : - | | |
| Type of Sample & Qty. | : Bricks & 25 nos. | Size Of Bricks (mm) | : 190 x 50 x 60 |
| Sample Collected by | : Client | Type Of Bricks | : Non-modular |
| Condition of Sample | : Good | Samle Dcription | : 3 hole brick |
| Discipline & Group | : Mechanical & Building Materials | Date of Receipt | : 09-07-2025 |
| Test Method | : IS 3495, IS 1077 | Date of Test Starting | : 10-07-2025 |
| Location of Test | : In Laboratory | Date of Test Completed | : 17-07-2025 |


TEST RESULTS

| 1. Compressive Strength Test (Gypsum Caping) | | | | | As per IS 3495 (Part - 1) | | |
|--|-----------|---------------|------------|-------------|---------------------------------------|----------------|-------------------------------------|
| Sr. No. | Sample ID | Size of Brick | | | Cross Section Area (mm ²) | Max. Load (kN) | Comp. Strength (N/mm ²) |
| | | Length (mm) | Width (mm) | Height (mm) | | | |
| 1 | CS-1 | 225 | 75 | 110 | 16875 | 139.9 | 8.29 |
| 2 | CS-2 | 225 | 75 | 110 | 16875 | 122.4 | 7.25 |
| 3 | CS-3 | 225 | 75 | 110 | 16875 | 161 | 9.54 |
| 4 | CS-4 | 225 | 75 | 110 | 16875 | 138.8 | 8.23 |
| 5 | CS-5 | 225 | 75 | 110 | 16875 | 104.6 | 6.20 |
| Average Comp. Strength (N/mm ²) | | | | | | | 7.90 |

Compressive Strength Shall not be less than 3.5 N/mm² as pe IS 1077

Terms & Conditions:

1. Test results related to sample sent by the agency or customer only & information provided by customer.
2. Results/Reports are issued with specific understanding that Absolute Mat Test LLP will not is any case be involved in action following the information of test result.
3. Results/Reports are not supposed to be used for publicity.
4. Test report shall not be reproduced except in full without written approval of Absolute Mat Test LLP.
5. Results are varied due to technical limitations, hence co-relation with the technical finding is to be made.
6. Subject to Rajkot Jurisdiction.


Tested By

F-CER-BR-01



*** End Of Report ***




Authorized Signatory



ABSOLUTE MAT TEST LLP

3 HOLE BRICK 225 X 75 X 110

Gypsum Filled Sample



Type of failuer(Gypsum Filled)



Type of failuer(Simple)

